Uniting Church in Australia
SYNOD OF VICTORIA AND TASMANIA

Safety Switch Test Record

To test your safety switch (RCD): Press the Test or "T" button. This should automatically trip the switch to the 'OFF' position.

Reset by pushing the switch back to 'on'. If it does not trip, contact your electrical contractor immediately.

This test must be carried out on all fixed safety switches every 6 months by a responsible person and annually by a competent person (electrician).

Record test results below.

Note: Do not confuse a safety switch with a circuit breaker (see diagram above).

Date	Location of Safety Switch	Pass	Fail	If Fail: Action Taken	Rectification Date	Manual test undertaken by:	
						Name (Print)	Signature